

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	Alfred McAlpine Civil Engineering	Report No:	205
Scheme:	Stanton North Phase II	Lab Ref:	B4240/96V
Sample Location:	LHS	Client Ref.:	S1
Chainage :	375 to	Date:	26/04/1997
Sampled by:	Client .	Ticket No.	12345
Type of Material:	Type 1 Sub-base	Plant:	
Supplier:		Specification:	BS 594 : PART 1 : 1992
Date Sample Received:	04/09/1996	Date Sample Tested:	
Bulk Sample Wt (kg):	2.75	Date Reported:	02/11/2005
Binder Type:		Mix:	NON

Binder Content (as found)	9.8	Specification (%)
Binder Content (corrected)	9.8	4.2 - 5.2

Grading BS Sieve	% Passing	Specification Table
20.0 mm	0	100
14.0 mm	98	90 - 100
10.0 mm	82	35 - 70
2.36 mm	57	35 - 47
600 um	49	15 - 35
212 um	41	5 - 30
75 um	27	4 - 8
-	-19	-

Type of Aggregate: Not Known

Remarks:

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	Alfred McAlpine Civil Engineering	Report No:	205
Scheme:	Stanton North Phase II	Lab Ref:	B4240/96V
Sample Location:	LHS	Client Ref.:	S1
Chainage :	375 to	Date:	26/04/1997
Sampled by:	Client .	Ticket No.	12345
Type of Material:	Type 1 Sub-base	Plant:	
Supplier:		Specification:	BS 594 : PART 1 : 1992
Date Sample Received:	04/09/1996	Sampling Cert.:	11
Date Sample Tested:		Date Reported:	02/11/2005
Bulk Sample Wt (kg):	2.75	Mix:	NON
Binder Type:			

Binder Content (as found)	9.8	Specification (%)
Binder Content (corrected)	9.8	4.2 - 5.2

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	CMW Tamworth	Report No:	205
Scheme:	Soothill Landfill	Lab Ref:	S7545
Sample Location:	Cell	Client Ref.:	
Chainage :	to	Date:	24/09/1996
Sampled by:	Client .	Ticket No.	
Type of Material:	2A - Wet Cohesive Materials	Plant:	
Supplier:		Specification:	BS 594 : PART 1 : 1992
Date Sample Received:	24/09/1996	Sampling Cert.:	No
Date Sample Tested:	07/11/1996	Date Reported:	02/11/2005
Bulk Sample Wt (kg):	105	Mix:	NON
Binder Type:			

Binder Content (as found)		Specification (%)
Binder Content (corrected)		-

Grading BS Sieve	% Passing	Specification Table
20.0 mm		100
14.0 mm		90 - 100
10.0 mm		35 - 70
2.36 mm		35 - 47
600 um		15 - 35
212 um		5 - 30
75 um		4 - 8
-		-

Type of Aggregate: Not Known

Remarks:

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	CMW Tamworth	Report No:	205
Scheme:	Soothill Landfill	Lab Ref:	S7545
Sample Location:	Cell	Client Ref.:	
Chainage :	to	Date:	24/09/1996
Sampled by:	Client .	Ticket No.	
Type of Material:	2A - Wet Cohesive Materials	Plant:	
Supplier:		Specification:	BS 594 : PART 1 : 1992
Date Sample Received:	24/09/1996	Sampling Cert.:	No
Date Sample Tested:	07/11/1996	Date Reported:	02/11/2005
Bulk Sample Wt (kg):	105	Mix:	NON

Binder Content (as found)		Specification (%)
Binder Content (corrected)		-

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	CMW Tamworth	Report No:	205
Scheme:	Soothill Landfill	Lab Ref:	S6905/96V
Sample Location:		Client Ref.:	
Chainage :	to	Date:	18/06/1996
Sampled by:	Glen Johnson	Ticket No.	
Type of Material:		Sampling Cert.:	0
Supplier:	Not Known	Plant:	
Specification:		Date Reported:	02/11/2005
Date Sample Received:	18/06/1996		
Date Sample Tested:	22/04/1997		
Bulk Sample Wt (kg):	42.35		
Binder Type:		Mix:	NON

Binder Content (as found)		Specification (%)
Binder Content (corrected)	367.4	-

Grading BS Sieve	% Passing	Specification Table
	Quarter No 53 384.2 367.4	

Type of Aggregate: Not Known

Remarks:

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	CMW Tamworth	Report No:	205
Scheme:	Soothill Landfill	Lab Ref:	S6905/96V
Sample Location:		Client Ref.:	
Chainage :	to	Date:	18/06/1996
Sampled by:	Glen Johnson	Ticket No.	
Type of Material:		Sampling Cert.:	0
Supplier:	Not Known	Plant:	
Specification:		Date Reported:	02/11/2005
Date Sample Received:	18/06/1996		
Date Sample Tested:	22/04/1997		
Bulk Sample Wt (kg):	42.35		
Binder Type:		Mix:	NON

Binder Content (as found)		Specification (%)
Binder Content (corrected)	367.4	-

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	Alfred McAlpine Civil Engineering	Report No:	205
Scheme:	Stanton North Phase II	Lab Ref:	B4234/96V
Sample Location:	RHS	Client Ref.:	
Chainage :	100 to	Date:	10/10/1996
Sampled by:	Client .	Ticket No.	
Type of Material:	5.1 40 mm Size Dense Roadbase	Sampling Cert.:	No
Supplier:	Mansfield Asphalt	Plant:	
Specification:		Date Reported:	02/11/2005
Date Sample Received:	10/10/1996		
Date Sample Tested:			
Bulk Sample Wt (kg):	50.0		
Binder Type:	100 pen Bitumen	Mix:	Design

Binder Content (as found)		Specification (%)
Binder Content (corrected)	3.2	3.0 - 4.0

Grading BS Sieve	% Passing	Specification Table
	100	
	100	
	93	
	74	
	62	
	48	
	12	
	6	

Type of Aggregate: Limestones

Remarks: Data Verification Sample

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	Alfred McAlpine Civil Engineering	Report No:	205
Scheme:	Stanton North Phase II	Lab Ref:	B4234/96V
Sample Location:	RHS	Client Ref.:	
Chainage :	100 to	Date:	10/10/1996
Sampled by:	Client .	Ticket No.	
Type of Material:	5.1 40 mm Size Dense Roadbase	Sampling Cert.:	No
Supplier:	Mansfield Asphalt Plant:	Date Reported:	02/11/2005
Specification:			
Date Sample Received:	10/10/1996		
Date Sample Tested:			
Bulk Sample Wt (kg):	50.0		
Binder Type:	100 pen Bitumen Mix: Design		

Binder Content (as found)		Specification (%)
Binder Content (corrected)	3.2	3.0 - 4.0

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	CMW Tamworth	Report No:	205
Scheme:	Soothill Landfill	Lab Ref:	10
Sample Location:	CL4/220	Client Ref.:	CL4/220
Chainage :	to		
Sampled by:	Client .	Date:	02/10/1996
Type of Material:			
Supplier:		Plant:	Ticket No.
Specification:			
Date Sample Received:	16/10/1996	Sampling Cert.:	
Date Sample Tested:		Date Reported:	02/11/2005
Bulk Sample Wt (kg):	55		
Binder Type:		Mix:	NON

Binder Content (as found)		Specification (%)
Binder Content (corrected)		-

Grading BS Sieve	% Passing	Specification Table
	100 79.3	

Type of Aggregate: Not Known

Remarks: Crap sampling

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____

BITUMINOUS MATERIALS TEST REPORT
Determination of Binder Content & Aggregate Grading

Client:	CMW Tamworth	Report No:	205
Scheme:	Soothill Landfill	Lab Ref:	10
Sample Location:	CL4/220	Client Ref.:	CL4/220
Chainage :	to		
Sampled by:	Client .	Date:	02/10/1996
Type of Material:			
Supplier:		Plant:	Ticket No.
Specification:			
Date Sample Received:	16/10/1996	Sampling Cert.:	
Date Sample Tested:		Date Reported:	02/11/2005
Bulk Sample Wt (kg):	55		
Binder Type:		Mix:	NON

Binder Content (as found)		Specification (%)
Binder Content (corrected)		-

Certified that the laboratory testing was carried out in accordance with BS 598:Part 102:1989, Test 4.2

Signed _____